Report on Government Projects/Programs/Activities with Beneficiaries and Status of Implementation for the Year 2019

(as of December 13, 2019)

Agency: MANGALDAN WATER DISTRICT

Title	Mode of Procurement	Classification	Status of Implementation	Beneficiaries	Remarks
Supply and Delivery of 500pcs.	Negotiated Procurement under	Goods	Project Started: 01/14/2019	Consumers with	To cater to the growing num-
Water Meter 1/2"	Small Value Procurement		Project Completed: 03/01/2019	defective meters that	ber of new applicants who de-
(MAWADGOODS#1, S. 2019)	(Section 53.9)		100% Completed	need replacement and	sire to have water service con-
	ABC: Php 530,000.00			prospective consumers	nection and to maintain the
	Contract Amount: Php 525,000.00			who are applying for	active connections with defec-
				water service connection	tive meters for replacement
Supply, Delivery and Installa-	Direct Contracting	Goods	Project Started: 02/20/2019	Active consumers at	Installed at the Pumping Sta-
tion of 1-25kVA DX Transform-	ABC: Php 154,466.00		Project Completed: 02/27/2019	Barangay Anolid and	tion #12 located at Barangay
er and Electrical Services (Sole	Contract Amount: Php 154,466.00		100% Completed	nearby barangays	Anolid to ensure the continuos
Use)	ž.		BST		supply of electricity elimina-
(MAWADGOODS#2, S. 2019)					ting low voltage
Supply, Delivery and Installa-	Shopping	Goods	Project Started: 03/28/2019	Consumers in Barangays	To be able to monitor sudden
tion of Two (2) units PICO Box	ABC: Php 200,000.00		Project Completed: 04/27/2019	Salay-Salaan and Amansa-	shut down of pump motors in
(MAWADGOODS#3, S. 2019)	Contract Amount: Php 180,000.00		100% Completed	bina and nearby	Pump Stations #10 and #7 as
				areas	the unit will automatically
					notify the operators via SMS
Supply and Delivery of UPVC	Negotiated Procurement under	Goods	Project Started: 04/26/2019	13,709 active consumer	For installation of additional
Pipes and Fittings of Various	Small Value Procurement		Project Completed: 05/26/2019	connections as of	distribution lines for water
Sizes	(Section 53.9)		100% Completed	November 30, 2019	supply relative to the new
(MAWADGOODS#4, S. 2019)	ABC: Php 442,100.20				Pumping Station #12 in Baran-
	Contract Amount: Php 379,466.00				gay Anolid
Supply and Delivery of 600 pcs.	Direct Contracting	Goods	Project Started: 05/06/2019	Disconnected service	To cater to the needs of the
Magnetic Shield Box 1/2"	ABC: Php 150,000.00		Project Completed: 04/05/2019	lines that applies for re-	consumers who are applying
(MAWADGOODS#5, S. 2019)	Contract Amount: Php 150,000.00		100% Completed	connection but lost their	for reconnection but lost their
				Magnetic Shield, and new	Magnetic Shield and new ap-
	r ·			service connections to	plicants for water service con-
				be installed	nections

Report on Government Projects/Programs/Activities with Beneficiaries and Status of Implementation for the Year 2019

(as of December 13, 2019)

Agency: MANGALDAN WATER DISTRICT

Title	Mode of Procurement	Classification	Status of Implementation	Beneficiaries	Remarks
Supply and Delivery of One (1)	Public Bidding	Goods	Project Started: 09/30/2019	MAWAD Management	To cater to the growing number
Brand New Service Vehicle	ABC: Php 1,600,000.00		Project Completed: 10/15/2019	Staff and Members of the	of personnel of the District, to
(MAWADGOODS#6, S. 2019)	Contract Amount: Php 1,527,200.00		100% Completed	Board of Directors	ferry them on events like se-
				[#]	minars, trainings and other
					activities
Supply and Delivery of State-	Negotiated Procurement under	Goods	Project Started: 08/22/2019	Commercial Division	Pertinent documents to be
ment of Accounts for Billing	Small Value Procurement		Project Completed: 09/11/2019	of the District, as they	used for billing the active con-
and Collection	(Section 53.9)		100% Completed	need the subject	mers of the water district
(MAWADWORKS#7, S. 2019)	ABC: Php 255,000.00			materials for billing the	
*	Contract Amount: Php 248,880.00			consumers	
Supply and Delivery of One (1)	Negotiated Procurement under	Goods	Project Started: 09/03/2019	Pumping Station of the	To ensure the continuos ope-
Unit Variable Frequency Drive	Small Value Procurement		Project Completed: 10/03/2019	District where the subject	rations of the Pumping Station
(VFD)Controller	(Section 53.9)		100% Completed	material will be installed	where VFD will be installed
(MAWADGOODS#8, S. 2019)	ABC: Php 205,000.00			as it serves as a stock	and prevent interruption on
	Contract Amount: Php 190,000.00			supply in case of malfunc-	water service
				tion of installed VFD	
Supply and Delivery of 2020	Negotiated Procurement under	Goods	Project Started: 10/22/2019	13,709 active consumer	Serves as the District's annual
MAWAD Calendars	Small Value Procurement		Project Completed: 11/20/2019	connections including	gesture of gratitude to all of
(MAWADGOODS#9, S. 2019)	(Section 53.9)		100% Completed	new applicants of water	its valued consumers as well
	ABC: Php 284,000.00			service connection	as the applicants for new ser-
	Contract Amount: Php 234,300.00				vice connection
Excavation at Barangay Anolid	By Administration	Works	Project Started: 01/29/2019	Consumers and new	For the purpose of pipelaying
	ABC: Php 20,000.00		Project Completed: 02/28/2019	applicants of water service	pursuant to the expansion pro-
	Contract Amount: Php 20,000.00		100% Completed	connections at Barangay	ject of the District relative to
				Anolid and nearby areas	the newly drilled source at
					Barangay Anolid

Report on Government Projects/Programs/Activities with Beneficiaries and Status of Implementation for the Year 2019 (as of December 13, 2019)

Agency: MANGALDAN WATER DISTRICT

Title	Mode of Procurement	Classification	Status of Implementation	Beneficiaries	Remarks
Excavation Project at Barangay	By Administration	Works	Project Started: 07/09/2019	Consumers and new	For the purpose of pipelaying
Navaluan to Barangay Osiem	ABC: Php 111,952.75		Project Completed: 09/06/2019	applicants of water service	pursuant to the expansion pro-
(EXCAVATION#1, S. 2019)	Contract Amount: Php 68,400.00		100% Completed	connections at Barangay	ject of the District relative to
				Navaluan and Osiem and	the proposed new source to
				nearby areas	be drilled at Barangay Osiem
Repainting of Ten (10) Pump	By Administration	Works	Project Started: 07/11/2019	Ten (10) Pumping	For the maintenance of the
Houses	ABC: Php 54,000.00		Project Completed: 08/25/2019	Stations of the	Pump Stations of the District
	Contract Amount: Php 24,500.00		100% Completed	District	and in compliance to the Inter-
					national Standard Certification
Derusting and Repainting of	By Administration	Works	Project Started: 07/10/2019	Elevated Steel	Maintenance of the elevated
Steel Tank located at the Pub-	ABC: Php 180,000.00		Project Completed: 08/24/2019	Tank of the water	steel tank located at the pub-
lic Plaza (Poblacion)	Contract Amount: Php 180,000.00		100% Completed	District located at the	lic plaza, Poblacion
				Public Plaza	
Drilling of One (1) Exploratory/	Public Bidding	Works	Project Started: 11/08/2019	13,709 active consumers	To augment to the low supply
Production Well at Barangay	ABC: Php 2,418,130.00		Project Completed: 01/07/2020	especially those in	of water especially during peak
Osiem	Contract Amount: Php 2,417,460.00		35% Completed	Barangay Osiem and	hours in Barangay Osiem
(MAWADWORKS#1, S. 2019)				nearby areas	
Supply, Delivery and Installa-	Negotiated Procurement under	Goods	Project Started:	Pumping Station of the	To ensure the continuos ope-
tion of Variable Frequency	Small Value Procurement		Project Completed:	District where the subject	rations of the Pumping Station
Drive (VFD) Controller, Control	(Section 53.9)		no signing of contract yet	material will be installed	where VFD will be installed
Panel and Manual Transfer	ABC: Php 328,000.00			as it serves as a stock	and prevent interruption on
Switch	Contract Amount: Php 323,000.00			supply in case of malfunc-	water service
(MAWADGOODS#10, S. 2019)				tion of installed VFD	
Supply and Delivery of Sure-	Negotiated Procurement under	Goods	Project Started: 12/13/2019	13,709 active consumer	To be used at the new source
Loc Riser Pipe 4" PVC and	Small Value Procurement		Project Completed: 01/12/2020	connections including	being drilled at Barangay
Accessories	(Section 53.9)		not yet delivered	new applicants of water	Osiem
(MAWADGOODS#11, s. 2019)	ABC: Php 163,157.04			service connection	
	Contract Amount: Php 160,006.00				

Report on Government Projects/Programs/Activities with Beneficiaries and Status of Implementation for the Year 2019

(as of December 13, 2019)

Agency: MANGALDAN WATER DISTRICT

Title	Mode of Procurement	Classification	Status of Implementation	Beneficiaries	Remarks
Supply and Delivery of Various	Negotiated Procurement under	Goods	Project Started:	13,709 active consumer	To be installed at Barangay
Fittings for Water Lines	Small Value Procurement		Project Completed:	connections including	Osiem once the new source
(MAWADGOODS#12, S. 2019)	(Section 53.9)		no signing of contract yet	new applicants of water	being drilled becomes opera-
	ABC: Php 78,567.06			service connection	tional
	Contract Amount: Php 76,995.73			0.6-5	
Supply, Delivery and Installa-	Negotiated Procurement under	Goods	Project Started:	Proposed Pumping	To be installed at the proposed
tion of One (1) Unit Brand New	Small Value Procurement		Project Completed:	Station at Barangay	Pumping Station to be cons-
Generator Set	(Section 53.9)		no signing of contract yet	Osiem	tructed at Barangay Osiem
(MAWADGOODS#13, S. 2019)	ABC: Php 800,000.00				
	Contract Amount: Php 790,000.00				
Supply of Labor and Materials	Public Bidding	Works	Project Started: 12/18/2019	13,709 active consumer	To be pipelayed at Barangay
for the Expansion of Distribu-	ABC: Php 2,204,599.73		Project Completed: 04/09/2020	connections including	Guiguilonen
tion Lines for Water Supply	Contract Amount: Php 1,994,639.20		not yet started	new applicants of water	
(MAWADWORKS#2, S. 2019)				service connection	
Construction of Pumping Sta-	Public Bidding	Works	Project Started:	13,709 active consumer	Bidding is still in process
tion with Backfilling and Peri-	ABC: Php 1,681,509.84		Project Completed:	connections including	
meter Fence	Contract Amount: Php		selling of Bid Documents still	new applicants of water	
(MAWADWORKS#3, S. 2019)			on-going	service connection	

Prepared by:

Checked by:

APPROVED BY:

BERNADETH D. DIZON

Administration Services Asst. A

MARLYN C. DE GUZMAN

Division Manager B - Administrative

ENGR. MARCELO M. PETÓN

General Manager B